

(様式1)

松島町 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

松島町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	9,000	0
	H24	1,499,956	760,099
	H25	6,683,559	1,101,364
	H26	5,866,889	3,864,181
	H27	1,806,122	4,261,644
	H28	734,292	1,411,730
	H29	144,698	942,733
	H30	1,076,323	2,110,784
	H31	377,263	1,628,892
	H32	0	1,151,559
合計	18,198,102	17,232,986	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	18,198,102	0	18,198,102	0

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
	H24	68,131	56,305
	H25	115,278	23,044
	H26	58,380	67,846
	H27	108,150	146,069
	H28	205,700	211,210
	H29	2,703,420	2,137,604
	H30	324,074	953,274
	H31	446,515	1,011,855
	H32	0	188,082
合計	4,029,648	4,795,289	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	18,198,102	18,198,102	0	0	0
都道県交付分	4,925,028	4,029,648	895,381	0	1
合計	23,123,130	22,227,750	895,381	0	1

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

松島町

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況											
1	A-4-1-	震災復興事業に係る埋蔵文化財包蔵地確認調査及び発掘調査事業	計画区域内	町	町	直接	完了	40,080	24 ~ 32	H23				0	24年7月、確認調査重機掘削業務発注。24年12月、確認調査実施(1件)。 26年3月、確認調査実施(1件)。事業計画と調整中 26年8月、確認調査実施(1件)。事業計画と調整中											
										H24	2,625		1,122	1,503												
										H25	0		0	0												
										H26	0		▲ 690	690												
										H27	0		0	0												
										H28	0		495	▲ 495												
										H29	27,435		15,991	11,444												
										H30	0		755	▲ 755												
										H31	0		0	0												
										H32	0		0	0												
										累計	30,060	0	17,673	12,387												
										12	A-4-1-	埋蔵文化財発掘調査事業	松島町全域	県		県	直接	完了	3,912	24 ~ 32	H23				0	一部成果品完成 一部成果品完成 一部成果品完成 一部成果品完成
																					H24	2,934		0	2,934	
H25	0		0	0																						
H26	0		1	▲ 1																						
H27	0		1	▲ 1																						
H28	0		4	▲ 4																						
H29	0		6	▲ 6																						
H30	0		0	0																						
H31	0		0	0																						
H32	0		0	0																						
累計	2,934	0	12	2,922																						
		市町村 交付分	各年度 別合計	H23	0	0	0	0	0																	
H24	2,625			0	1,122	1,503																				
H25	0			0	0	0																				
H26	0			0	▲ 690	690																				
H27	0			0	0	0																				
H28	0			0	495	▲ 495																				
H29	27,435			0	15,991	11,444																				
H30	0			0	755	▲ 755																				
H31	0			0	0	0																				
H32	0			0	0	0																				
40,080	市町村交付分 計			30,060	0	17,673	12,387																			
				都道県 交付分	各年度 別合計	H23	0	0	0	0	0															
H24	2,934					0	0	2,934																		
H25	0	0	0			0																				
H26	0	0	1			▲ 1																				
H27	0	0	1			▲ 1																				
H28	0	0	4			▲ 4																				
H29	0	0	6			▲ 6																				
H30	0	0	0			0																				
H31	0	0	0			0																				
H32	0	0	0			0																				
3,912	都道県交付分 計	2,934	0			12	2,922																			
		市町村 都道県 計	各年度 別合計			H23	0	0	0	0	0															
H24	5,559					0	1,122	4,437																		
H25	0			0	0	0																				
H26	0			0	▲ 689	689																				
H27	0			0	1	▲ 1																				
H28	0			0	499	▲ 499																				
H29	27,435			0	15,997	11,438																				
H30	0			0	755	▲ 755																				
H31	0			0	0	0																				
H32	0			0	0	0																				
43,992	合計			32,994	0	17,685	15,309																			

松島町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
22	C-5-1-	漁業集落防災機能強化事業(手樽地区)	手樽地区	県	町	間接	完了	65,532	24 ~ 26	H23				0	24年10月、測量・実施設計発注。
										H24	53,340		51,801	1,539	
										H25			0	0	
										H26			▲ 2,652	2,652	26年9月履行完了。
										H27				0	
										H28				0	
										H29		▲ 4,191		▲ 4,191	
										H30				0	
										H31				0	
										H32				0	
累計	53,340	▲ 4,191	49,149	0											
23	C-6-1-	漁港施設機能強化事業(手樽地区)	手樽地区	県	町	間接	完了	6,006	24 ~ 26	H23				0	24年10月、測量・実施設計発注。
										H24	4,582		4,504	78	
										H25			0	0	
										H26			0	0	26年9月履行完了。
										H27				0	
										H28				0	
										H29		▲ 78		▲ 78	
										H30				0	
										H31				0	
										H32				0	
累計	4,582	▲ 78	4,504	0											
26	☆ F-1-1-1	漁業集落復興効果促進事業	松島町	町	町	直接	完了	181,639	24 ~ 31	H23				0	平成25年3月、使途内訳提出。避難誘導施設に係る測量・設計業務発注準備中。
										H24	76,383			76,383	25年12月、調査・実施設計発注。
										H25			2,278	▲ 2,278	26年9月、避難誘導施設実施設計完了。26年9月、集落間道路実施設計発注、27年3月完了。
										H26	19,651		6,965	12,686	27年5月用地購入開始。
										H27	49,275		1,325	47,950	28年12月工事発注。
										H28				0	
										H29				0	
										H30			102,730	▲ 102,730	30年9月工事発注。
										H31			18,512	▲ 18,512	31年9月、32年1月工事発注。32年3月完了。
										H32				0	
累計	145,309	0	131,810	13,499											
27	C-5-2-	漁業集落防災機能強化事業(手樽地区)[直接補助分]	手樽地区	町	町	直接	完了	807,275	24 ~ 29	H23				0	25年3月、測量・実施設計発注。
										H24	4,710		4,504	206	
										H25	300,000		0	300,000	
										H26	108,237		505,362	▲ 397,125	26年6月、測量調査発注。補償金支出。26年12月・27年2月工事発注。
										H27	214,863		61,203	153,660	27年11月、2地区工事完了。
										H28	0		34,385	▲ 34,385	28年10月、29年3月、一部工事完了。一部境界復元測量実施。
										H29				0	
										H30		▲ 22,355		▲ 22,355	
										H31				0	
										H32				0	
累計	627,810	▲ 22,355	605,454	1											

35	C	-	1	-	1	-	農山漁村地域復興基盤総合整備事業(漁港環境整備事業)	磯崎地区	県	県	直接	完了	69,700	24	~	29	H23			0	測量・設計に係る発注準備・調整中。	
																	H24	7,275		0	7,275	
																	H25	45,000		8,674	36,326	26年2月、調査業務・設計業務発注。
																	H26			0	0	
																	H27			43,600	▲ 43,600	28年2月工事発注
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	52,275	0	52,274	1																		
37	C	-	7	-	1	-	磯崎漁港共同利用施設復興整備事業	磯崎地区	町	町	直接	完了	103,667	25	~	30	H23			0		
																	H24				0	
																	H25	4,822		3,882	940	25年12月、調査・実施設計発注。
																	H26	28,352		10,993	17,359	26年12月解体工事発注、26年12月解体工事完了。
																	H27	63,351		61,884	1,467	27年12月建設工事発注。
																	H28				0	28年9月、工事完了。
																	H29				0	
																	H30		▲ 17,517	989	▲ 18,506	30年7月、用地測量業務発注。
																	H31		▲ 1,260		▲ 1,260	
																	H32				0	
累計	96,525	▲ 18,777	77,748	0																		
39	☆	F	-	3	-	1	漁業集落復興効果促進事業(県分)	松島町	県	県	直接	完了	13,148	25	~	32	H23			0		
																	H24				0	
																	H25	7,638		0	7,638	
																	H26	0		0	0	
																	H27	2,880		0	2,880	
																	H28			1,079	▲ 1,079	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	10,518	0	1,079	9,439																		
42	C	-	6	-	2	-	漁港施設機能強化事業(手樽地区)[直接補助分]	手樽地区	町	町	直接	完了	82,500	25	~	31	H23			0		
																	H24				0	
																	H25	61,875		0	61,875	漁港施設用地嵩上げ等に係る工事発注準備中。
																	H26			51,030	▲ 51,030	27年3月、嵩上げ工事発注。
																	H27			0	0	災害復旧工事と調整中
																	H28			▲ 19,558	19,558	29年3月、一部工事完了
																	H29				0	
																	H30			15,795	▲ 15,795	30年11月工事発注。
																	H31			9,805	▲ 9,805	32年1月工事発注。32年3月完了。
																	H32				0	
累計	61,875	0	57,072	4,803																		
50	C	-	1	-	2	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	手樽地区	県	県	直接	完了	25,996	28	~	28	H23			0		
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	26,000		25,995	5	28年8月、基本計画策定業務発注。29年3月業務完了。
																	H29		▲ 4		▲ 4	
																	H30				0	
																	H31				0	
																	H32				0	
累計	26,000	▲ 4	25,995	1																		

51	C	-	1	-	3	-	農山漁村地域復興基盤総合整備事業(復興基盤総合整備事業)	手樽地区	県	県	直接	完了	4,427,700	28	~	32	H23				0	29年2月、測量設計業務発注。 29年9月、工事発注 30年7月、工事発注 元年8月、工事発注		
																	H24				0			
																	H25				0			
																	H26				0			
																	H27				0			
																	H28	78,750		72,090	6,660			
																	H29	2,029,728	4,273	1,496,044	537,957			
																	H30	324,074	752,475	946,767	129,782			
																	H31		23,475	606,143	▲ 582,668			
																	H32		108,000	188,082	▲ 80,082			
累計	2,432,552	888,223	3,309,126	11,649																				
54	◆	C	-	5	-	2	-	1	松島町道路面補修事業	松島町	町	松島町	直接	完了	164,094	30	~	30	H23				0	30年9月工事発注。31年3月工事完了。
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30	156,159	39,872	131,251	64,780	
																			H31		▲ 64,756		▲ 64,756	
																			H32				0	
累計	156,159	▲ 24,884	131,251	24																				
55	◆	C	-	5	-	2	-	2	松島町道路面補修事業(手樽地区)	松島町	町	松島町	直接	完了	160,514	31	~	32	H23				0	32年2月工事発注。
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31	62,395	66,016	78,897	49,514	
																			H32				0	
累計	62,395	66,016	78,897	49,514																				
市町村交付分																		H23	0	0	0	0		
																		H24	81,093	0	4,504	76,589		
																		H25	366,697	0	6,160	360,537		
																		H26	156,240	0	574,350	▲ 418,110		
																		H27	327,489	0	124,412	203,077		
																		H28	0	0	14,827	▲ 14,827		
																		H29	0	0	0	0		
																		H30	156,159	0	250,765	▲ 94,606		
																		H31	62,395	0	107,214	▲ 44,819		
																		H32	0	0	0	0		
1,499,689	市町村交付分	計	1,150,073	0	1,082,232	67,841																		

都道府県 交付分	各年度 別合計	H23	0	0	0	0
		H24	65,197	0	56,305	8,892
		H25	52,638	0	8,674	43,964
		H26	0	0	▲ 2,652	2,652
		H27	2,880	0	43,600	▲ 40,720
		H28	104,750	0	99,164	5,586
		H29	2,029,728	0	1,496,044	533,684
		H30	324,074	752,475	946,767	129,782
		H31	0	23,475	606,143	▲ 582,668
		H32	0	108,000	188,082	▲ 80,082
4,608,082	都道府県交付分 計	2,579,267	883,950	3,442,127	21,090	
市町村 都道府県 計	各年度 別合計	H23	0	0	0	0
		H24	146,290	0	60,809	85,481
		H25	419,335	0	14,834	404,501
		H26	156,240	0	571,698	▲ 415,458
		H27	330,369	0	168,012	162,357
		H28	104,750	0	113,991	▲ 9,241
		H29	2,029,728	0	1,496,044	533,684
		H30	480,233	752,475	1,197,532	35,176
		H31	62,395	23,475	713,357	▲ 627,487
		H32	0	108,000	188,082	▲ 80,082
6,107,771	合計	3,729,340	883,950	4,524,359	88,931	

松島町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
2	D	-	1	-	1	-	町道手樽富山 駅線道路整備 事業	手樽地区	町	町	直接	完了	1,640,933	24	~	32	H23				0	24年8月、調査・実施設計発注。
																	H24	137,779		125,328	12,451	
																	H25	845,588	▲ 29,025	12,718	803,845	25年9月、調査・実施設計発注。25年10月、電柱移転補償開始。
																	H26	317,381		329,652	▲ 12,271	26年11月、一部工事着手。27年3月、設計及び踏切工事完了。
																	H27			509,906	▲ 509,906	27年7月、9月、10月、一部工事発注。
																	H28			16,889	▲ 16,889	29年3月、一部工事完了。
																	H29			96,814	▲ 96,814	29年12月用地購入、工事発注。30年3月工事発注。
																	H30			132,204	▲ 132,204	30年9月用地購入。30年8月工事発注。
																	H31			39,602	▲ 39,602	
																	H32			4,547	▲ 4,547	
累計	1,300,748	▲ 29,025	1,267,660	4,063																		
3	D	-	4	-	1	-	災害公営住宅 整備事業	磯崎地区	町	町	直接	完了	873,790	24	~	28	H23				0	24年10月用地買収開始。25年2月、宮城県と実施設計業務協定締結。25年2月、広場測量・実施設計発注。
																	H24	489,527		177,641	311,886	
																	H25	594,965		584,674	10,291	26年1月、宮城県と建設工事・施工監理業務協定締結。26年2月、広場整備工事発注。
																	H26		▲ 190,136	▲ 2,757	▲ 187,379	27年3月、40戸完成。
																	H27		▲ 108,494	5,008	▲ 113,502	27年8月、防災広場トイレ設計発注。
																	H28		▲ 21,296		▲ 21,296	28年4月、工事完了。
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	1,084,492	▲ 319,926	764,566	0																		
4	D	-	20	-	1	-	手樽柿ノ浦地区 避難路整備 事業	手樽地区 (柿ノ浦)	町	町	直接	完了	204,870	24	~	29	H23				0	24年8月、調査・実施設計発注。
																	H24	30,100		9,356	20,744	
																	H25	138,251	3,450	4,127	137,574	25年9月、調査・実施設計発注。
																	H26			1,238	▲ 1,238	27年3月、設計完了。用地買収中。
																	H27			127,562	▲ 127,562	27年9月、工事発注。
																	H28	47,193		9,675	37,518	29年3月、一部工事完了。
																	H29			1,695	▲ 1,695	29年7月工事発注。
																	H30		▲ 65,343		▲ 65,343	
																	H31				0	
																	H32				0	
累計	215,544	▲ 61,893	153,653	▲ 2																		
5	D	-	20	-	2	-	松島地区安 全・安心なまち づくり基盤整 備事業(避難 場所)	松島地区	町	町	直接	完了	606,165	24	~	29	H23				0	24年8月、調査・実施設計発注。
																	H24	28,342		27,697	645	
																	H25	150,652	4,350	16,783	138,219	25年9月、調査・実施設計発注。26年2月、用地買収開始。26年3月、物件移転補償開始。
																	H26	281,700		257,700	24,000	26年6月、造成工事着手。
																	H27	89,381		125,559	▲ 36,178	27年7月、造成工その2発注。
																	H28		▲ 74,187	25,110	▲ 99,297	28年12月、県道改良工事発注。
																	H29			1,773	▲ 1,773	29年10月、付帯工事発注。
																	H30		▲ 25,616		▲ 25,616	
																	H31				0	
																	H32				0	
累計	550,075	▲ 95,453	454,622	0																		

6	D	-	20	-	3	-	松島東浜地区 避難場所整備 事業	松島地区 (東浜山 頂)	町	町	直接	完了	202,245	24	~	27	H23			0	24年8月、調査・実施設計発注。	
																	H24	10,320		5,597	4,723	
																	H25	18,658	4,650	3,829	19,479	25年9月、調査・実施設計発注。
																	H26	119,212		142,257	▲ 23,045	26年6月、工事着手。27年6月、完成予定。
																	H27				0	27年4月、工事完了。
																	H28		▲ 1,157		▲ 1,157	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	148,190	3,493	151,683	0	
																	7	D	-	20	-	4
H24	2,445		2,446	▲ 1																		
H25	86,388		6,660	79,728	25年7月、測量設計発注。26年2月、造成工事発注。																	
H26			0	0	建築工事発注準備中。																	
H27		981	67,473	▲ 66,492	27年9月、建築工事発注。																	
H28		▲ 5,735	2,025	▲ 7,760	29年1月、付帯工事発注。																	
H29		▲ 5,475		▲ 5,475																		
H30				0																		
H31				0																		
H32				0																		
累計	88,833	▲ 10,229	78,604	0																		
8	D	-	20	-	5	-	手樽地区復興 まちづくり拠点 施設整備事業	手樽地区	町	町	直接	完了	122,758	24	~	27						
																	H24	2,128		2,129	▲ 1	
																	H25	90,405		8,535	81,870	25年7月、測量設計発注。26年2月、造成工事発注。
																	H26			81,404	▲ 81,404	26年11月、建設工事発注。27年6月完成予定。
																	H27				0	27年7月、工事完了。
																	H28		▲ 435		▲ 435	
																	H29				0	
																	H30				0	
																	H31		▲ 30		▲ 30	
																	H32				0	
																	累計	92,533	▲ 465	92,068	0	
																	9	D	-	20	-	6
H24			4,686	▲ 4,686																		
H25			0	0																		
H26		▲ 663	0	▲ 663																		
H27		▲ 981	0	▲ 981																		
H28		▲ 2,670		▲ 2,670																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	9,000	▲ 4,314	4,686	0																		
10	D	-	20	-	7	-	松島地区等復興 まちづくり推 進事業	計画区域 内	町	町	直接	完了	287,656	24	~	32						
																	H24	66,000		65,756	244	
																	H25	54,472		54,416	56	25年3月、復興まちづくり推進事業業務発注。
																	H26	27,187		27,094	93	26年5月、復興まちづくり推進事業業務発注。
																	H27	20,877	9,750	21,222	9,405	27年4月、復興まちづくり推進事業業務発注。
																	H28		9,750	9,558	192	28年5月、29年2月復興まちづくり推進事業業務発注。
																	H29		9,074	9,315	▲ 241	30年2月、復興まちづくり推進事業業務発注。
																	H30		9,315	9,315	0	31年4月、復興まちづくり推進事業業務発注。
																	H31		9,315	9,234	81	32年4月、復興まちづくり推進事業業務発注。
																	H32			9,488	▲ 9,488	
																	累計	168,536	47,204	215,398	342	



11	◆	D	-	21	-	1	-	1	松島地区外内水対策事業	松島・高城・磯崎地区	町	町	直接	完了	640,697	24	~	30	H23			0	24年9月、調査・実施設計発注(協定締結)。																			
																			H24	124,000		76,192	47,808																			
																			H25	142,880		39,480	103,400	26年1月、小石浜地区雨水排水実施設計発注。																		
																			H26	163,889		187,528	▲ 23,639	26年9月護岸嵩上工事発注。																		
																			H27	0	57,584	77,362	▲ 19,778	27年7月、9月、一部工事発注。																		
																			H28	70,000		128,123	▲ 58,123	28年3月、一部工事完了。																		
																			H29				0																			
																			H30		▲ 22,539	3,871	▲ 26,410	30年5月工事発注。																		
																			H31		▲ 23,258		▲ 23,258																			
																			H32				0																			
																			累計	500,769	11,787	512,556	0																			
																			13	D	-	1	-	2	-	-	-	根廻磯崎線道路築造事業(磯崎地区)	磯崎地区	町	町	直接	完了	1,457,390	24	~	31	H23			0	24年8月、調査・実施設計発注。
																																						H24	158,409		46,440	111,969
H25	986,730		26,670	960,060	25年9月、調査・実施設計発注。26年2月、用地買収開始。26年																																					
H26	165,230		283,453	▲ 118,223	27年3月、設計完了。工事発注準備中。																																					
H27		▲ 180,892	367,953	▲ 548,845	27年9月、一部工事発注。																																					
H28			52,087	▲ 52,087	28年9月、工事発注。																																					
H29			32,166	▲ 32,166	29年8月、工事発注。																																					
H30			177,503	▲ 177,503	30年6月、工事発注。																																					
H31			143,205	▲ 143,205																																						
H32				0																																						
累計	1,310,369	▲ 180,892	1,129,477	0																																						
14	D	-	1	-	3	-	-	-	町道高城・松島線外道路整備事業	松島地区	町	町	直接	継続	1,403,146	24	~	33																				H23			0	24年8月、調査・実施設計発注。
																																						H24	73,988		58,483	15,505
																			H25	901,812		56,727	845,085	25年8月、法面工事発注。25年9月、調査・実施設計発注。																		
																			H26	193,974		221,606	▲ 27,632	26年4月用地買収開始。26年11月、一部工事発注。																		
																			H27		180,892	283,620	▲ 102,728	27年9月、一部工事発注。																		
																			H28			9,705	▲ 9,705																			
																			H29			115,185	▲ 115,185	29年7月、工事発注。																		
																			H30			115,862	▲ 115,862	30年10月、工事発注。																		
																			H31		▲ 263,228	53,480	▲ 316,708																			
																			H32			65,976	▲ 65,976																			
																			累計	1,169,774	▲ 82,336	980,644	106,794																			
																			15	D	-	1	-	4	-	-	-	町道上竹谷・高城線外道路整備事業	高城・磯崎地区	町	町	直接	完了	1,737,120	24	~	32	H23			0	24年8月、調査・実施設計発注。
																																						H24	96,100		68,156	27,944
H25	916,688		7,241	909,447	25年9月、調査・実施設計発注。																																					
H26	200,480		204,885	▲ 4,405	26年5月用地買収開始。26年9月、一部工事発注。																																					
H27			476,223	▲ 476,223	27年5月、一部工事完了。27年12月、一部工事発注。																																					
H28			63,441	▲ 63,441	28年6月、一部工事発注。28年9月、29年3月、一部工事完了。																																					
H29			44,009	▲ 44,009	29年8月、工事発注。																																					
H30			71,235	▲ 71,235	30年6月、工事発注。																																					
H31		132,997	166,234	▲ 33,237																																						
H32			165,586	▲ 165,586																																						
累計	1,213,268	132,997	1,267,010	79,255																																						
16	D	-	20	-	8	-	-	-	松島地区安全・安心なまちづくり基盤整備事業(避難所)	松島地区(石田沢)	町	町	直接	完了	1,286,391	24	~	29																				H23			0	24年8月、調査・実施設計発注。
																																						H24	23,460		23,342	118
																			H25	257,991	16,575	57,512	217,054	25年9月、調査・実施設計発注。26年2月、用地買収開始。26年																		
																			H26	297,382		295,478	1,904	26年6月、造成工事発注。																		
																			H27	587,290		500,959	86,331	27年12月、建設工事発注。																		
																			H28		▲ 38,450	86,306	▲ 124,756	29年3月、工事完了、境界復元測量開始。																		
																			H29		▲ 24,113	1,195	▲ 25,308	29年10月、付帯工事発注。																		
																			H30		▲ 155,343		▲ 155,343																			
																			H31				0																			
																			H32				0																			
																			累計	1,166,123	▲ 201,331	964,792	0																			

17	D	-	20	-	9	-	松島地区等避難施設整備事業	計画区域内	町	町	直接	完了	923,724	24	~	28	H23			0	24年10月、調査・実施設計発注。
																	H24	22,642		14,574	8,068
																	H25	30,000		15,023	14,977
																	H26	582,292		367,828	214,464
																	H27	124,617		289,553	▲ 164,936
																	H28		▲ 52,172	5,815	▲ 57,987
																	H29		▲ 13,962		▲ 13,962
																	H30				0
																	H31		▲ 624		▲ 624
																	H32				0
																	累計	759,551	▲ 66,758	692,793	0
																	18	D	-	20	-
H24	3,333		3,291	42																	
H25	88,666		8,148	80,518																	
H26			79,361	▲ 79,361																	
H27			0	0																	
H28		▲ 1,172		▲ 1,172																	
H29		▲ 27		▲ 27																	
H30				0																	
H31				0																	
H32				0																	
累計	91,999	▲ 1,199	90,800	0																	
19	D	-	20	-	11	-	備蓄倉庫整備事業	計画区域内	町	町	直接	完了	573,565	24	~	29					
																	H24	34,979		17,668	17,311
																	H25	1,350		6,307	▲ 4,957
																	H26	310,627		57,276	253,351
																	H27		127,292	307,008	▲ 179,716
																	H28		▲ 29,049	41,913	▲ 70,962
																	H29		▲ 4,600		▲ 4,600
																	H30		▲ 10,427		▲ 10,427
																	H31				0
																	H32				0
																	累計	346,956	83,216	430,172	0
																	20	D	-	20	-
H24	17,325		5,034	12,291																	
H25			0	0																	
H26	96,210		83,843	12,367																	
H27			14,638	▲ 14,638																	
H28		▲ 10,020		▲ 10,020																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	113,535	▲ 10,020	103,515	0																	
21	D	-	20	-	13	-	自家発電設備整備事業	計画区域内	町	町	直接	完了	97,481	24	~	29					
																	H24	6,825		2,730	4,095
																	H25			0	0
																	H26	45,127		0	45,127
																	H27			32,359	▲ 32,359
																	H28		42,512	38,021	4,491
																	H29				0
																	H30		▲ 21,354		▲ 21,354
																	H31				0
																	H32				0
																	累計	51,952	21,158	73,110	0

24	D	-	20	-	14	-	松島地区避難路整備事業	松島地区	町	町	直接	完了	622,084	24	~	32	H23			0	測量・設計に係る発注準備・調整中。	
																	H24	41,399		0	41,399	
																	H25	155,639		16,916	138,723	
																	H26			21,221	▲ 21,221	
																	H27	67,381		92,421	▲ 25,040	
																	H28	202,141		33,939	168,202	
																	H29			70,819	▲ 70,819	
																	H30			▲ 21,649	21,649	
																	H31			47,814	▲ 47,814	
																	H32			69,855	▲ 69,855	
																	累計	466,560	0	331,336	135,224	
25	D	-	20	-	15	-	松島地区安全・安心なまちづくり基盤整備事業(避難場所:西行戻しの松公園内)	松島地区	町	町	直接	完了	293,209	24	~	27	H23			0	24年11月、調査・実施設計発注。	
																	H24	15,000		14,961	39	
																	H25			0	0	
																	H26	172,181		203,067	▲ 30,886	
																	H27	35,337		1,878	33,459	
																	H28		▲ 2,611		▲ 2,611	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	222,518	▲ 2,611	219,906	1	
28	D	-	4	-	2	-	災害公営住宅整備事業(磯崎地区)	磯崎地区	町	町	直接	完了	267,468	24	~	27	H23			0	測量・設計に係る発注準備・調整中。	
																	H24	26,512		0	26,512	
																	H25	180,162		61,981	118,181	
																	H26	86,625		172,053	▲ 85,428	
																	H27		▲ 22,292		▲ 22,292	
																	H28		▲ 36,973		▲ 36,973	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	293,299	▲ 59,265	234,034	0	
29	D	-	20	-	16	-	高城地区津波避難施設整備事業	高城地区	町	町	直接	完了	229,971	25	~	27	H23			0	平成25年12月、仙台農業協同組合と実施設計業務協定締結。 26年6月、仙台農業協同組合と建設協定締結。 27年6月、工事完了。	
																	H24			0		0
																	H25	15,750		15,750		0
																	H26	184,650		184,650		0
																	H27			▲ 27,922		27,922
																	H28		▲ 27,922			▲ 27,922
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	200,400	▲ 27,922	172,478		0
30	D	-	20	-	17	-	松島海岸公園避難施設整備事業	松島地区	町	町	直接	完了	8,208	25	~	26	H23			0	測量・設計に係る発注準備・調整中。 26年11月、実施設計完了。	
																	H24			0		0
																	H25	5,800		0		5,800
																	H26			5,472		▲ 5,472
																	H27					0
																	H28		▲ 328			▲ 328
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	5,800	▲ 328	5,472		0

31	D	-	20	-	18	-	本郷地区防災 広場整備事業	本郷地区	町	町	直接	完了	40,884	24	~	26	H23			0	25年2月、広場測量・実施設計発注。																					
																	H24	5,625		2,966	2,659																					
																	H25	24,375		26,775	▲ 2,400																					
																	H26		663	922	▲ 259																					
																	H27				0																					
																	H28		0		0																					
																	H29				0																					
																	H30				0																					
																	H31				0																					
																	H32				0																					
																	累計	30,000	663	30,663	0																					
																	32	◆	D	-	1	-	3	-	1	松島地区下水道施設移設事業	松島地区	町	町	直接	完了	294,179	25	~	29	H23			0			
																																				H24				0		
H25	16,400		8,111	8,289																																						
H26			0	0																																						
H27		254,633	0	254,633																																						
H28	108,630		227,231	▲ 118,601																																						
H29				0																																						
H30		▲ 144,321		▲ 144,321																																						
H31				0																																						
H32				0																																						
累計	125,030	110,312	235,342	0																																						
33	◆	D	-	4	-	1	-	1	災害公営住宅 駐車場等整備 事業	磯崎地区	町	町	直接	完了	5,589	25																				~	26	H23			0	
																																						H24				0
																	H25	3,200		3,200	0																					
																	H26		1,271	1,271	0																					
																	H27				0																					
																	H28				0																					
																	H29				0																					
																	H30				0																					
																	H31				0																					
																	H32				0																					
																	累計	3,200	1,271	4,471	0																					
																	34	◆	D	-	20	-	7	-	1	松島地区等復興まちづくり情報GIS基盤整備事業	計画区域内	町	町	直接	完了	39,900	25	~	25			H23			0	
																																						H24				0
H25	32,000		31,920	80																																						
H26				0																																						
H27				0																																						
H28		▲ 80		▲ 80																																						
H29				0																																						
H30				0																																						
H31				0																																						
H32				0																																						
累計	32,000	▲ 80	31,920	0																																						
36	D	-	22	-	1	-	-	-	松島公園津波 防災緑地整備 事業	松島地区	県	県	直接	継続	1,998,945	25																				~	33	H23			0	
																																						H24				0
																	H25	62,640		14,370	48,270																					
																	H26	58,380		70,497	▲ 12,117																					
																	H27	105,270		102,468	2,802																					
																	H28	100,950		112,042	▲ 11,092																					
																	H29	656,092		626,070	30,022																					
																	H30		13,546	6,507	7,039																					
																	H31	446,515		405,712	40,803																					
																	H32				0																					
																	累計	1,429,847	13,546	1,337,666	105,727																					

38	◆	D	-	20	-	11	-	1	防災まちづくり 広場整備事業 (三居山周辺)	本郷地区	町	町	直接	完了	64,082	25	~	26	H23				0	25年7月、測量設計発注。 26年6月、広場整備工事発注。26年12月、広場整備工事完了
																			H24				0	
																			H25	10,208		2,881	7,327	
																			H26	55,840	▲ 1,271	48,384	6,185	
																			H27		▲ 9,750		▲ 9,750	
																			H28		▲ 3,761		▲ 3,761	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	66,048	▲ 14,782	51,265	1																				
40		D	-	20	-	19	-		普賢堂外避難 路整備事業	松島地区	町	町	直接	完了	443,867	25	~	32	H23				0	25年9月、測量設計発注。 27年3月、実施設計完了。 27年4月、用地買収開始。 29年3月、一部工事完了。
																			H24				0	
																			H25	12,007		7,307	4,700	
																			H26		172,409	4,890	167,519	
																			H27	138,020		169,811	▲ 31,791	
																			H28		▲ 15,000	749	▲ 15,749	
																			H29		14,963	0	14,963	
																			H30			10,930	▲ 10,930	
																			H31		10,500	99,978	▲ 89,478	
																			H32			23,043	▲ 23,043	
累計	150,027	182,872	316,708	16,191																				
41		D	-	20	-	20	-		高城・磯崎地 区避難路整備 事業	高城・磯 崎地区	町	町	直接	完了	585,167	25	~	32	H23				0	25年9月、測量設計発注。 27年3月、設計完了(一部)。26年12月、用地買収開始。 27年6月、一部工事発注。 28年6月、29年3月、一部工事完了。 29年7月、工事発注。 30年6月、測量設計発注。 31年2月、工事発注。
																			H24				0	
																			H25	72,750		11,513	61,237	
																			H26	5,255	17,727	30,745	▲ 7,763	
																			H27	52,550	3,494	76,082	▲ 20,038	
																			H28	4,605	120,225	15,826	109,004	
																			H29			115,745	▲ 115,745	
																			H30		87,192	13,483	73,709	
																			H31		75,075	74,801	274	
																			H32			97,911	▲ 97,911	
累計	135,160	303,713	436,106	2,767																				
43		D	-	21	-	1	-		松島地区外下 水道事業	松島・高 城・磯崎 地区	町	町	直接	完了	5,186,936	25	~	32	H23				0	用地買収、工事発注準備・調整中。 用地買収、工事発注準備中。 27年7月~12月、一部工事発注。 29年3月、一部工事完了。 29年12月、工事発注。
																			H24				0	
																			H25	483,075		0	483,075	
																			H26	2,405,407		0	2,405,407	
																			H27		▲ 312,217	504,965	▲ 817,182	
																			H28	50,447		456,393	▲ 405,946	
																			H29		27	368,929	▲ 368,902	
																			H30	920,164		1,313,991	▲ 393,827	
																			H31	314,868	28,429	548,714	▲ 205,417	
																			H32			549,831	▲ 549,831	
累計	4,173,961	▲ 283,761	3,742,823	147,377																				
44	★	F	-	2	-	1	-	1	市街地復興効 果促進事業	松島町	町	町	直接	完了	314,924	27	~	32	H23				0	27年7月、10月、一部使途協議。28年3月、一部調査設計開始。 28年7月、一部使途協議。28年10月、一部工事開始。29年3月、 一部工事完了。 31年1月、測量設計発注。
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	251,938		3,258	248,680	
																			H28			14,855	▲ 14,855	
																			H29				0	
																			H30			5,687	▲ 5,687	
																			H31			0	0	
																			H32			53,322	▲ 53,322	
累計	251,938	0	77,122	174,816																				

45	D	-	5	-	1	-	災害公営住宅 家賃低廉化事業	松島町	町	町	直接	完了	137,381	27	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	25,595		25,595	0	
																	H28	20,433		20,433	0	
																	H29	20,160	20,771	20,160	20,771	
																	H30		31,933	20,771	11,162	
																	H31		1,313	31,933	▲ 30,620	
																	H32			1,149	▲ 1,149	
																	累計	66,188	54,017	120,041	164	
46	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	松島町	町	町	直接	完了	30,569	27	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	3,557		3,130	427	
																	H28	4,485		4,912	▲ 427	
																	H29	4,475	3,342	4,475	3,342	
																	H30		4,567	3,342	1,225	
																	H31		2,498	4,567	▲ 2,069	
																	H32			1,817	▲ 1,817	
																	累計	12,517	10,407	22,243	681	
47	D	-	20	-	21	-	松島海岸公園 避難施設整備 事業【工事等】	松島地区	町	町	直接	完了	108,813	27	~	28	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	82,090		81,609	481	
																	H28		▲ 481		▲ 481	27年6月、工事発注。 28年8月、工事完了。
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	82,090	▲ 481	81,609	0	
48	D	-	1	-	5	-	町道手樽富山 駅線道路整備 事業【補助率 変更分】	手樽地区	町	町	直接	完了	282,948	28	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	226,358		133,402	92,956	
																	H29			44,462	▲ 44,462	29年12月、工事発注。
																	H30			2,719	▲ 2,719	30年10月、工事発注。
																	H31			37,087	▲ 37,087	31年8月、工事発注。
																	H32			4,901	▲ 4,901	
																	累計	226,358	0	222,571	3,787	
49	D	-	1	-	6	-	町道上竹谷・ 高城線外道路 整備事業【補 助率変更分】	高城・磯 崎地区	町	町	直接	完了	195,300	28	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28		63,612		63,612	
																	H29	92,628			92,628	
																	H30				0	
																	H31			104,642	▲ 104,642	31年6月、工事発注。
																	H32			11,177	▲ 11,177	
																	累計	92,628	63,612	115,819	40,421	

52	◆	D	-	22	-	1	-	1	避難誘導標識 整備事業	松島地区	県	県	直接	完了	19,356	29	~	30	H23				0	H31.3完了																				
																			H24				0																					
																			H25				0																					
																			H26				0																					
																			H27				0																					
																			H28				0																					
																			H29	17,600		15,484	2,116																					
																			H30				0																					
																			H31		▲ 2,115		▲ 2,115																					
																			H32				0																					
																			累計	17,600	▲ 2,115	15,484	1																					
																			53		D	-	1		-	7	-		根廻磯崎線道 路築造事業 (磯崎地区) 【補助率変更 分】	磯崎地区	町	町	直接	完了	499,171	29	~	32	H23				0	31年7月、工事発注。
																																							H24				0	
H25				0																																								
H26				0																																								
H27				0																																								
H28		87,400		87,400																																								
H29				0																																								
H30		311,936		311,936																																								
H31		160,387		▲ 160,387																																								
H32		70,010		▲ 70,010																																								
累計	0	399,336	230,397	168,939																																								
56		D	-	5	-	2	-		災害公営住宅 家賃低廉化事 業【補助率変 更分】	松島町	町	町	直接	完了	32,416	32	~	32						H23																		0		
																								H24																		0		
																			H25				0																					
																			H26				0																					
																			H27				0																					
																			H28				0																					
																			H29				0																					
																			H30				0																					
																			H31		27,013		27,013																					
																			H32			22,946	▲ 22,946																					
																			累計	0	27,013	22,946	4,067																					

市町村 交付分	各年度 別合計	H23	9,000	0	0	9,000
		H24	1,416,238	0	754,473	661,765
		H25	6,316,862	0	1,095,204	5,221,658
		H26	5,710,649	0	3,290,521	2,420,128
		H27	1,478,633	0	4,137,232	▲ 2,658,599
		H28	734,292	0	1,396,408	▲ 662,116
		H29	117,263	0	926,742	▲ 809,479
		H30	920,164	0	1,859,264	▲ 939,100
		H31	314,868	0	1,521,678	▲ 1,206,810
		H32	0	0	1,151,559	▲ 1,151,559
		22,126,272	市町村交付分 計	17,017,969	0	16,133,081
都道府 県交付分	各年度 別合計	H23	0	0	0	0
		H24	0	0	0	0
		H25	62,640	0	14,370	48,270
		H26	58,380	0	70,497	▲ 12,117
		H27	105,270	0	102,468	2,802
		H28	100,950	0	112,042	▲ 11,092
		H29	673,692	0	641,554	32,138
		H30	0	13,546	6,507	7,039
		H31	446,515	▲ 2,115	405,712	38,688
		H32	0	0	0	0
		2,018,301	都道府県交付分 計	1,447,447	11,431	1,353,150
市町村 都道府 県計	各年度 別合計	H23	9,000	0	0	9,000
		H24	1,416,238	0	754,473	661,765
		H25	6,379,502	0	1,109,574	5,269,928
		H26	5,769,029	0	3,361,018	2,408,011
		H27	1,583,903	0	4,239,700	▲ 2,655,797
		H28	835,242	0	1,508,450	▲ 673,208
		H29	790,955	0	1,568,296	▲ 777,341
		H30	920,164	13,546	1,865,771	▲ 932,061
		H31	761,383	▲ 2,115	1,927,390	▲ 1,168,122
		H32	0	0	1,151,559	▲ 1,151,559
		24,144,573	合計	18,465,416	11,431	17,486,231