

(様式1)

大崎市 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

大崎市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
	H24	393,316	45,184
	H25	3,543,393	143,353
	H26	668,055	3,040,673
	H27	242,753	1,264,358
	H28	1,895	103,645
	H29	25,443	99,742
	H30	0	113,265
	H31	34,788	82,105
	H32	85,275	85,786
	合計	4,994,918	4,978,111

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	4,994,918	0	4,978,111	16,807

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
	H24	82,500	5,496
	H25	824,475	802,986
	H26	0	63,141
	H27	0	▲ 160,660
	H28	0	0
	H29	0	0
	H30	0	0
	H31	0	0
	H32	0	0
	合計	906,975	710,963

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	4,978,111	4,994,918	0	0	16,807
都道府県交付分	710,965	906,975	▲ 196,005	0	5
合計	5,689,076	5,901,893	▲ 196,005	0	16,812

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																																																																																																																																																																										
	1	2	3	4	5	6																																																																																																																																																																																								
4	C	-	1	-	1	-	地域資源利活用施設整備事業(用地造成)	大崎市古川地域	市	市	直接	完了	35,000	24	~	26	H23			0	25年2月、用地造成事業発注。 H26.11用地造成工事増額変更、H26.12完了。26.1用地造成付帯工事発注 H26.9用地造成付帯工事増額変更、H26.10完了。																																																																																																																																																																									
																	H24	26,250	8,361	17,889																																																																																																																																																																										
																	H25		7,316	▲ 7,316																																																																																																																																																																										
																	H26		3,185	▲ 3,185																																																																																																																																																																										
																	H27			0																																																																																																																																																																										
																	H28			0																																																																																																																																																																										
																	H29			0																																																																																																																																																																										
																	H30			0																																																																																																																																																																										
																	H31			0																																																																																																																																																																										
																	H32			0																																																																																																																																																																										
																	累計	26,250	0	18,862		7,388																																																																																																																																																																								
6	C	-	4	-	1	-	地域資源利活用施設整備事業(施設整備)	大崎市古川地域	県	市	間接	完了	947,960	24	~	27	H23			0	24年11月、基本設計書作成業務発注。 25年3月、基本設計書作成業務完了。 H25.7建設工事発注。H25.9監理業務発注。H26.3付帯工事(その1)完了。 H26.7建設工事増額変更、H26.9完了。H26.9監理業務完了。 H26.9フォークリフト(ハイマスト、回転フォーク)完了。H26.9通風コンテナ完了。H26.11穀物荷受け用器具倉庫設計業務完了。 H27.1穀物荷受け用器具倉庫新築工事発注。H27.2穀物荷受け用器具倉庫管理業務発注。																																																																																																																																																																									
																	H24	82,500	5,496	77,004																																																																																																																																																																										
																	H25	824,475	802,986	21,489																																																																																																																																																																										
																	H26		63,141	▲ 63,141																																																																																																																																																																										
																	H27		▲ 160,660	160,660																																																																																																																																																																										
																	H28			0																																																																																																																																																																										
																	H29			0																																																																																																																																																																										
																	H30		▲ 186,000	▲ 186,000																																																																																																																																																																										
																	H31			0																																																																																																																																																																										
																	H32		▲ 10,005	▲ 10,005																																																																																																																																																																										
																	累計	906,975	▲ 196,005	710,963		7																																																																																																																																																																								
10	◆C	-	4	-	1	-	地域資源利活用施設整備事業(荷受機材整備)	大崎市古川地域	市	市	直接	完了	6,389	26	~	26	H23			0	H26.9パレット完了、H26.9鉄製コンテナ、H26.9検査器具完了																																																																																																																																																																									
																	H24			0																																																																																																																																																																										
																	H25			0																																																																																																																																																																										
																	H26	2,555	1,298	1,257																																																																																																																																																																										
																	H27			0																																																																																																																																																																										
																	H28			0																																																																																																																																																																										
																	H29			0																																																																																																																																																																										
																	H30			0																																																																																																																																																																										
																	H31			0																																																																																																																																																																										
																	H32			0																																																																																																																																																																										
																	累計	2,555	0	1,298		1,257																																																																																																																																																																								
															<table border="1"> <tr> <td rowspan="11">市町村 交付分</td> <td rowspan="11">各年度 別合計</td> <td>H23</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H24</td> <td>26,250</td> <td>0</td> <td>8,361</td> <td>17,889</td> </tr> <tr> <td>H25</td> <td>0</td> <td>0</td> <td>7,316</td> <td>▲ 7,316</td> </tr> <tr> <td>H26</td> <td>2,555</td> <td>0</td> <td>4,483</td> <td>▲ 1,928</td> </tr> <tr> <td>H27</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H28</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H29</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H30</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H31</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H32</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>41,389</td> <td>市町村交付分 計</td> <td>28,805</td> <td>0</td> <td>20,160</td> <td>8,645</td> </tr> <tr> <td rowspan="11">都道府 県交付分</td> <td rowspan="11">各年度 別合計</td> <td>H23</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H24</td> <td>82,500</td> <td>0</td> <td>5,496</td> <td>77,004</td> </tr> <tr> <td>H25</td> <td>824,475</td> <td>0</td> <td>802,986</td> <td>21,489</td> </tr> <tr> <td>H26</td> <td>0</td> <td>0</td> <td>63,141</td> <td>▲ 63,141</td> </tr> <tr> <td>H27</td> <td>0</td> <td>0</td> <td>▲ 160,660</td> <td>160,660</td> </tr> <tr> <td>H28</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H29</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H30</td> <td>0</td> <td>▲ 186,000</td> <td>0</td> <td>▲ 186,000</td> </tr> <tr> <td>H31</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H32</td> <td>0</td> <td>▲ 10,005</td> <td>0</td> <td>▲ 10,005</td> </tr> <tr> <td>947,960</td> <td>都道府県交付分 計</td> <td>906,975</td> <td>▲ 196,005</td> <td>710,963</td> <td>7</td> </tr> <tr> <td rowspan="11">市町村 都道府 県計</td> <td rowspan="11">各年度 別合計</td> <td>H23</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H24</td> <td>108,750</td> <td>0</td> <td>13,857</td> <td>94,893</td> </tr> <tr> <td>H25</td> <td>824,475</td> <td>0</td> <td>810,302</td> <td>14,173</td> </tr> <tr> <td>H26</td> <td>2,555</td> <td>0</td> <td>67,624</td> <td>▲ 65,069</td> </tr> <tr> <td>H27</td> <td>0</td> <td>0</td> <td>▲ 160,660</td> <td>160,660</td> </tr> <tr> <td>H28</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H29</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H30</td> <td>0</td> <td>▲ 186,000</td> <td>0</td> <td>▲ 186,000</td> </tr> <tr> <td>H31</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>H32</td> <td>0</td> <td>▲ 10,005</td> <td>0</td> <td>▲ 10,005</td> </tr> <tr> <td>989,349</td> <td>合計</td> <td>935,780</td> <td>▲ 196,005</td> <td>731,123</td> <td>8,652</td> </tr> </table>					市町村 交付分	各年度 別合計	H23	0	0	0	H24	26,250	0	8,361	17,889	H25	0	0	7,316	▲ 7,316	H26	2,555	0	4,483	▲ 1,928	H27	0	0	0	0	H28	0	0	0	0	H29	0	0	0	0	H30	0	0	0	0	H31	0	0	0	0	H32	0	0	0	0	41,389	市町村交付分 計	28,805	0	20,160	8,645	都道府 県交付分	各年度 別合計	H23	0	0	0	H24	82,500	0	5,496	77,004	H25	824,475	0	802,986	21,489	H26	0	0	63,141	▲ 63,141	H27	0	0	▲ 160,660	160,660	H28	0	0	0	0	H29	0	0	0	0	H30	0	▲ 186,000	0	▲ 186,000	H31	0	0	0	0	H32	0	▲ 10,005	0	▲ 10,005	947,960	都道府県交付分 計	906,975	▲ 196,005	710,963	7	市町村 都道府 県計	各年度 別合計	H23	0	0	0	H24	108,750	0	13,857	94,893	H25	824,475	0	810,302	14,173	H26	2,555	0	67,624	▲ 65,069	H27	0	0	▲ 160,660	160,660	H28	0	0	0	0	H29	0	0	0	0	H30	0	▲ 186,000	0	▲ 186,000	H31	0	0	0	0	H32	0	▲ 10,005	0	▲ 10,005	989,349	合計	935,780	▲ 196,005	731,123	8,652
市町村 交付分	各年度 別合計	H23	0	0	0																																																																																																																																																																																									
		H24	26,250	0	8,361	17,889																																																																																																																																																																																								
		H25	0	0	7,316	▲ 7,316																																																																																																																																																																																								
		H26	2,555	0	4,483	▲ 1,928																																																																																																																																																																																								
		H27	0	0	0	0																																																																																																																																																																																								
		H28	0	0	0	0																																																																																																																																																																																								
		H29	0	0	0	0																																																																																																																																																																																								
		H30	0	0	0	0																																																																																																																																																																																								
		H31	0	0	0	0																																																																																																																																																																																								
		H32	0	0	0	0																																																																																																																																																																																								
		41,389	市町村交付分 計	28,805	0	20,160	8,645																																																																																																																																																																																							
都道府 県交付分	各年度 別合計	H23	0	0	0																																																																																																																																																																																									
		H24	82,500	0	5,496	77,004																																																																																																																																																																																								
		H25	824,475	0	802,986	21,489																																																																																																																																																																																								
		H26	0	0	63,141	▲ 63,141																																																																																																																																																																																								
		H27	0	0	▲ 160,660	160,660																																																																																																																																																																																								
		H28	0	0	0	0																																																																																																																																																																																								
		H29	0	0	0	0																																																																																																																																																																																								
		H30	0	▲ 186,000	0	▲ 186,000																																																																																																																																																																																								
		H31	0	0	0	0																																																																																																																																																																																								
		H32	0	▲ 10,005	0	▲ 10,005																																																																																																																																																																																								
		947,960	都道府県交付分 計	906,975	▲ 196,005	710,963	7																																																																																																																																																																																							
市町村 都道府 県計	各年度 別合計	H23	0	0	0																																																																																																																																																																																									
		H24	108,750	0	13,857	94,893																																																																																																																																																																																								
		H25	824,475	0	810,302	14,173																																																																																																																																																																																								
		H26	2,555	0	67,624	▲ 65,069																																																																																																																																																																																								
		H27	0	0	▲ 160,660	160,660																																																																																																																																																																																								
		H28	0	0	0	0																																																																																																																																																																																								
		H29	0	0	0	0																																																																																																																																																																																								
		H30	0	▲ 186,000	0	▲ 186,000																																																																																																																																																																																								
		H31	0	0	0	0																																																																																																																																																																																								
		H32	0	▲ 10,005	0	▲ 10,005																																																																																																																																																																																								
		989,349	合計	935,780	▲ 196,005	731,123	8,652																																																																																																																																																																																							

大崎市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	24	25																					
2	D	-	4	-	1	-	災害公営住宅 整備事業(建 設)	大崎市鹿 島台地 域・田尻 地域	市	市	直接	完了	1,117,481	24	~	27	H23			0	0	24年10月、鹿島台鈴掛災害公営住宅設計業務委託 25年1月、田尻地域災害公営住宅建設設計業務委託 25.10移転先修繕完了。25.11解体完了。26.3鹿島台造成契約。 25.12田尻建設契約、26.1田尻監理契約、26.1道路契約。 27.8田尻完了。鹿島台27.6完成予定。 鹿島台27.6完成。	
																	H24	331,366		13,981	317,385		
																	H25	706,271		135,274	570,997		
																	H26			593,931	▲ 593,931		
																	H27			234,608	▲ 234,608		
																	H28				0		
																	H29		▲ 25,390		▲ 25,390		
																	H30		▲ 34,453		▲ 34,453		
																	H31				0		
																	H32				0		
																	累計	1,037,637	▲ 59,843	977,794	0		
3	D	-	20	-	1	-	都市防災総合 推進事業	大崎市古 川地域	市	市	直接	完了	28,631	24	~	25	H23			0	24年6月、デジタル防災行政無線実施設計発注 24年6月、中心市街地復興まちづくり策定業務委託		
																	H24	27,000		21,472		5,528	
																	H25					0	
																	H26					0	
																	H27					0	
																	H28					0	
																	H29		▲ 5,526			▲ 5,526	
																	H30		▲ 2			▲ 2	
																	H31					0	
																	H32					0	
																	累計	27,000	▲ 5,528	21,472		0	
5	D	-	4	-	2	-	災害公営住宅 整備事業(買 い取り)	大崎市古 川地域	市	市	直接	完了	3,763,532	24	~	27	H23			0	26.3七日町、駅東、駅前大通、十日町、買取予定価格による買 取契約締結。 駅東、駅前大通、七日町完成。十日町27.5完成予定。 十日町27.5完成。		
																	H24			1,025		▲ 1,025	
																	H25	2,722,125		258		2,721,867	
																	H26	604,625		2,351,696		▲ 1,747,071	
																	H27			940,109		▲ 940,109	
																	H28		▲ 33,660			▲ 33,660	
																	H29					0	
																	H30		▲ 2			▲ 2	
																	H31					0	
																	H32					0	
																	累計	3,326,750	▲ 33,662	3,293,088		0	
7	◆	D	-	4	-	2	-	災害公営住宅 外構整備事業	大崎市古 川地域	市	市	直接	完了	17,324	25	~	27	H23			0	26.3七日町、駅東、駅前大通契約済。 十日町27.5完成予定。 十日町27.5完成	
																		H24			0		0
																		H25	42,227		0		42,227
																		H26	4,739		11,132		▲ 6,393
																		H27			2,726		▲ 2,726
																		H28					0
																		H29		▲ 10,875			▲ 10,875
																		H30		▲ 22,233			▲ 22,233
																		H31					0
																		H32					0
																		累計	46,966	▲ 33,108	13,858		0

8	◆	D	-	4	-	2	-	2	ふれあい広場整備事業	大崎市古川地域	市	市	直接	完了	70,816	25	~	26	H23			0	0	26.3七日町契約済。 26.12七日町完成。
																			H24			0	0	
																			H25	57,374		0	57,374	
																			H26			56,653	▲ 56,653	
																			H27				0	
																			H28				0	
																			H29		▲ 721		▲ 721	
																			H30				0	
																			H31				0	
																			H32				0	
累計	57,374	▲ 721	56,653	0																				
9	◆	D	-	4	-	1	-	1	災害公営住宅外構整備事業(建設)	大崎市古川地域	市	市	直接	完了	8,680	25	~	27	H23			0	0	25.12田尻契約済 26.3鹿島台契約済 26.8田尻完了。鹿島台27.6完成予定。 鹿島台27.6完成。
																			H24			0	0	
																			H25	15,396		282	15,114	
																			H26			1,615	▲ 1,615	
																			H27			5,045	▲ 5,045	
																			H28				0	
																			H29		▲ 8,452		▲ 8,452	
																			H30		▲ 2		▲ 2	
																			H31				0	
																			H32				0	
累計	15,396	▲ 8,454	6,942	0																				
11		D	-	5	-	1	-		災害公営住宅家賃低廉化事業	大崎市古川地区・鹿島台地域・田尻地域	市	市	直接	完了	494,042	26	~	32	H23				0	対象戸数 84戸 対象戸数 130戸 対象戸数 147戸 対象戸数 141戸 対象戸数 156戸 対象戸数 157戸 対象戸数 53戸
																			H24				0	
																			H25				0	
																			H26	50,613		17,516	33,097	
																			H27	218,808		69,146	149,662	
																			H28	0	33,660	89,362	▲ 55,702	
																			H29	3,220	40,089	88,166	▲ 44,857	
																			H30		56,692	103,211	▲ 46,519	
																			H31	2,297		51,940	▲ 49,643	
																			H32	2,104	24,801	12,943	13,962	
累計	277,042	155,242	432,284	0																				
12		D	-	6	-	1	-		東日本大震災特別家賃低減化事業	大崎市古川地区・鹿島台地域・田尻地域	市	市	直接	完了	92,380	26	~	32	H23				0	対象戸数 78戸 対象戸数 115戸 対象戸数 123戸 対象戸数 113戸 対象戸数 93戸 対象戸数 92戸 対象戸数 88戸
																			H24				0	
																			H25				0	
																			H26	5,523		3,467	2,056	
																			H27	23,945		12,574	11,371	
																			H28	1,895		14,283	▲ 12,388	
																			H29	22,223	10,875	11,576	21,522	
																			H30			10,054	▲ 10,054	
																			H31	11,925		9,471	2,454	
																			H32	4,891	▲ 11,995	7,497	▲ 14,601	
累計	70,402	▲ 1,120	68,922	360																				

